

Test Datasheet

Low Voltage Circuit Breaker
Ground Fault Function Test
ID: MSA - DBSD1
Test: Acceptance Testing
Date: January 10, 2022

Project Information

| | | | |
|--------------------|-------------------|----------------|----------------|
| Customer Name | Project Name | Project Number | Site Name |
| Helix Electric | Ava Arts District | 2201000 | Ava Apartments |
| Site Address | City | State | |
| 2367 Sunset Avenue | Los Angeles | CA | |

Nameplate Information

| | | | | | | |
|-------------|-----------------|----------------|----------------|--------------------|-------------|----------------|
| Substation: | Switchboard ID: | Feeder ID: | Voltage Rating | Frame Rating | Trip Rating | |
| Unit Sub 3 | MSA | DBSD1 | 480V | 1200A | 1000A | |
| Manufacture | Breaker Type | Serial Number: | Cat. Number: | AIC @rated Voltage | Curve Type | trip Unit |
| Eaton | RDC4 | MX3456789 | MX3456789 | 65K | LSIG | Micrologic 6.0 |

Settings

As-Found Settings

| Element: | Set Point: | Range: | In/Out: |
|----------------------|------------|-------------|---------|
| Ground-Fault pick up | 2.5 | 0.5-6 | |
| Ground-Fault Delay | 2 | 1-3, In/out | In |

As-Left Settings

| Element: | Pick Up: | Range: | In/Out: |
|----------------------|----------|-------------|---------|
| Ground-Fault pick up | 2.5 | 0.5-6 | |
| Ground-Fault Delay | 2 | 1-3, In/out | In |

Visual Mechanical Inspection

| Element: | Status: | Note: | Element: | Status: | Note: |
|---------------------|------------|-------|---------------------------|------------|-------|
| Arch Chutes | Acceptable | | Trip Latch | Acceptable | |
| Contact Condition | Acceptable | | Primary Stabs | Acceptable | |
| Contact Sequence | Acceptable | | Control Contacts | Acceptable | |
| Contact Condition | Acceptable | | Cell/Cradle Condition | Acceptable | |
| Interlocks | Acceptable | | Electrical Operator-Trip | Acceptable | |
| Operating Mechanism | Acceptable | | Electrical Operator-Close | Acceptable | |

Low Voltage Circuit Breaker ID: MSA - DBSD1

Test Data

| Element: | Setting: | Test Current: | | A-ph Pick up: | B-ph Pick up: | C-ph Pick up: | Min/Max Tolerance: |
|--------------------|----------|---------------|--------|---------------|---------------|---------------|--------------------|
| Ground-Fault PU | 1 | 400A | @ 100% | 410A | 410A | 410A | 360A-440A |
| Ground-Fault Delay | 3 | 600A | @ 150% | 540A | 1250A | 1250A | 540A-660A |

Contact Resistance

| A-phase: | B-Phase: | C-Phase: | Evaluation |
|----------|----------|----------|------------|
| 246 | 251 | 234 | Pass |

Insulation Resistance

| Voltage: | A-Phase (closed): | B-Phase (closed): | C-Phase (closed): | A-Phase (Open): | B-Phase (Open): | C-Phase (Open): |
|----------|-------------------|-------------------|-------------------|-----------------|-----------------|-----------------|
| 1000V | 2.2G | 2.2G | 2.2G | 2.2G | 2.2G | 2.2G |

Test Equipment

| Equipment | Cal. expiration Date: | Equipment | Cal. expiration Date: | Equipment | Cal. expiration Date: |
|-----------|-----------------------|-----------|-----------------------|-----------|-----------------------|
| PI-1600 | jan/2/2022 | PI-1600 | jan/2/2022 | PI-1600 | jan/2/2022 |

Notes

Field Technicians

Lead Field Technician:
Miguel Barroso

Field Technician(s):
John Brown

Field Technician(s):